

# KIRTON CONCRETE SERVICES LTD

## INDEPENDENT TESTING LABORATORY

MANOR HOUSE, STATION ROAD, HIBALDSTOW, BRIGG. DN20 9EB

TEL: 01652 656931 EMAIL: [KIRTONLAB@AOL.COM](mailto:KIRTONLAB@AOL.COM)



1175

### TEST RESULTS

Client :- TITAN CEMENT LTD. HULL  
Report reference :- TITAN  
Weekly reference :- Week 34 2019  
Sample :- ORDINARY PORTLAND CEMENT  
Sand :- FRENCH  
Date received :- 28-Aug-19  
Date of tests :- 28-Aug-19 to 25-Sep-19

All results are based on sample received from the client

FINENESS 4460 cm<sup>2</sup>/g (BSEN 196-6:2010)  
STANDARD CONSISTANCE 28.0 % (BSEN 196-3:2016)  
INITIAL SETTING TIME 138 mins (BSEN 196-3:2016)

COMPRESSIVE STRENGTH:- mortar prisms (BSEN 196-1:2016)

AT 2 DAYS 32.0 Mpa ( Mean of 6 results, none discarded)  
AT 7 DAYS 53.8 Mpa ( Mean of 6 results, none discarded)  
AT 28 DAYS 65.8 Mpa ( Mean of 6 results, none discarded)

CHEMICAL COMPOSITION:- by mass, as received

Chloride 0.02 % (BSEN 196-2:2013)  
Average Chloride 0.03 Last 25 results  
Na<sub>2</sub>O 0.18 % (BSEN 196-2:2013)  
K<sub>2</sub>O 0.53 % (BSEN 196-2:2013)  
Na<sub>2</sub>O (equiv ) 0.53 % (BSEN 196-2:2013)  
Na<sub>2</sub>O Average Alkali's 0.53 Last 25 results

End of Report

THE ABOVE RESULTS COMPLY WITH THE REQUIREMENTS OF

BS EN 197-1:2011 FOR CEM 1 52.5N

Signed.....

Page 1 of 1

J.M. Burton Quality Manager

S. Burton ✓ Technical Manager